



GRADE BEAMS ARE BEING WRAPPED & PREPARED FOR SLAB POUR



OVERALL PROGRESS OF PARKING LOT PAVING



OVERALL PROGRESS OF BUILDING FOUNDATION

## CONSTRUCTION PROGRESS UPDATE

	Timeline	Project Progress
• Dirt work is ongoing	02/2027	
• Fire lane install continues	01/2027	
• Storm sewer system and water pipe installation is nearly complete	12/2026	
	11/2026	
• Concrete driveways continue to be poured	10/2026	
	09/2026	
	08/2026	
• Pier Installation for the building foundation is nearing completion	07/2026	
	05/2026	
	04/2026	
• Grade beams are being formed and poured	03/2026	
	02/2026	
	01/2026	
	12/2025	
	11/2025	
	10/2025	
	09/2025	
	08/2025	
	07/2025	
	06/2025	11.4%



MABANK ISD  
MABANK ELEMENTARY SCHOOL 3/4

