



OVERALL BUILDING PROGRESS FACING THE FRONT ENTRY



OVERALL PROGRESS FACING NORTHWEST



OVERALL PROGRESS OF AREA 'B' CLASSROOM WING

CONSTRUCTION PROGRESS UPDATE

	Timeline	Project Progress
• Dirt work is ongoing	02/2027	
• Fire lane, storm sewer, water pipe, concrete driveways installation is nearly complete	01/2027	
	12/2026	
• Pier installation is complete	11/2026	
	10/2026	
• Area 'A' grade beam installation and storm shelter slab pour will be completed by end of this month	09/2026	
	08/2026	
• Area 'B' steel is being constructed and the slab is scheduled to be poured later this month	07/2026	
	05/2026	
• Area 'C' slab has been poured and steel has been constructed. Metal stud framing and exterior sheathing has begun	04/2026	
	03/2026	
• MEP rough in continues	02/2026	
	01/2026	
	12/2025	
	11/2025	
	10/2025	
	09/2025	
	08/2025	
	07/2025	
	06/2025	
		24.8%



MABANK ISD
MABANK ELEMENTARY SCHOOL 3/4

