



OVERALL PROGRESS FACING NORTHWEST



OVERALL PROGRESS FACING SOUTHEAST



OVERALL PROGRESS OF CLASSROOM WING

CONSTRUCTION PROGRESS UPDATE

	Timeline	Project Progress
• Dirt work is ongoing	02/2027	32.0%
• Fire lane, storm sewer, water pipe, concrete driveways installation is nearly complete	01/2027	
	12/2026	
	11/2026	
• MEP rough-ins continue	10/2026	
• Metal stud framing and exterior sheathing continues	09/2026	
	08/2026	
• Ductwork & fire sprinkler are being installed	07/2026	
	05/2026	
• Structural steel is being installed	04/2026	
	03/2026	
• 2 nd floor slabs are being constructed	02/2026	
	01/2026	
• Storm shelter slab is scheduled to be poured by end of month	12/2025	
	11/2025	
	10/2025	
	09/2025	
	08/2025	
	07/2025	
	06/2025	



MABANK ISD
MABANK ELEMENTARY SCHOOL 3/4

