



ART ROOM (BEFORE)



ART ROOM (AFTER)



HALLWAY (BEFORE)



HALLWAY (AFTER)

CONSTRUCTION PROGRESS UPDATE

- Phase 1 of the project, which included renovations of the East wing's admin area, classrooms, art room, science labs, and hallways, was completed over the summer.
 - Renovations included:
 - New flooring
 - New wall paint
 - New hallway tile
 - New ceilings
 - New art cabinets
- Punchlist items for Phase 1 renovations are complete
- Phase 2 renovations are scheduled to start next month

Timeline

12/2026
11/2026
10/2026
09/2026
08/2026
07/2026
05/2026
04/2026
03/2026
02/2026
01/2026
12/2025
11/2025
10/2025
09/2025
08/2025
07/2025
06/2025

Project Progress

4%



MABANK ISD
MABANK JUNIOR HIGH SCHOOL
ADDITIONS + RENOVATIONS

