



OVERALL PROGRESS OF CLASSROOM ADDITION (STORM SHELTER) FOUNDATION



DRILLING OF PILES FOR BUILDING FOUNDATION



RESTROOM ADDITION FOUNDATION HAS BEEN INSTALLED

CONSTRUCTION PROGRESS UPDATE

- Auger cast pile drilling is being completed this month
- Site preparation for the new addition is complete
- Underground storm water pipe installation is ongoing
- Under-slab MEP systems are being installed
- Grade beam installation has begun
- Construction of storm shelter ICF wall system is scheduled to start later this month

Timeline	Project Progress
12/2026	
11/2026	
10/2026	
09/2026	
08/2026	
07/2026	
05/2026	
04/2026	
03/2026	
02/2026	
01/2026	
12/2025	
11/2025	
10/2025	
09/2025	
08/2025	
07/2025	
06/2025	
	14.6%



MABANK ISD
MABANK JUNIOR HIGH SCHOOL
ADDITIONS + RENOVATIONS

