



STORM SHELTER WALLS FOR THE CLASSROOM ADDITION ARE BEING CONSTRUCTED



OVERALL PROGRESS OF CLASSROOM ADDITION



RESTROOM PROGRESS AND STORM SEWER TO COURTYARD

CONSTRUCTION PROGRESS UPDATE

- Underground storm water pipe installation is ongoing
- Under-slab MEP systems have been completed
- Grade beams are complete
- Storm shelter ICF wall system construction continues
- Interior renovations are ongoing on the west side
- Steel assembly is scheduled to start this month

Timeline	Project Progress
12/2026	
11/2026	
10/2026	
09/2026	
08/2026	
07/2026	
05/2026	
04/2026	
03/2026	
02/2026	
01/2026	
12/2025	
11/2025	
10/2025	
09/2025	
08/2025	
07/2025	
06/2025	
	24.5%



MABANK ISD
MABANK JUNIOR HIGH SCHOOL
ADDITIONS + RENOVATIONS

