

PROJECT UPDATE

July 2026



OVERALL PROGRESS LOOKING EAST



VIEW OF FRONT ENTRY AND GYM



VIEW OF COMMON AREA

CONSTRUCTION PROGRESS UPDATE

	Timeline	Project Progress
• Site work is ongoing	02/2027	61.5%
• Storm shelter roof construction is ongoing	01/2027	
	12/2026	
• Sheathing & waterproofing around the exterior of the building is nearly complete, except for the Gym	11/2026	
	10/2026	
	09/2026	
• Window installation continues	08/2026	
	07/2026	
• Brick veneer installation is 50% complete	06/2026	
	05/2026	
• Metal stud framing and exterior sheathing continues in Area A	04/2026	
	03/2026	
• Sheetrock is being installed in the classroom wing interiors	02/2026	
	01/2026	
• Tile is being installed in the Classroom Wings	12/2025	
	11/2025	
• MEP rough-ins continue in the Gym, Cafeteria and Kitchen	10/2025	
	09/2025	
• Ductwork, Electrical & Fire Sprinkler installation continues	08/2025	
	07/2025	
	06/2025	



MABANK ISD
MABANK ELEMENTARY SCHOOL 3/4



Designing Schools ... With Kids in Mind!

www.claycomb.net